

Franklin Square Water District  
PWS ID No. NY2902822  
Progress, Potential Issues and Water Quality Update



Quarterly Report Date: 3/31/2022

Prepared By: H2M architects+engineers

Milestone Description	Date	Completed (Y/N)	Delayed (Y/N)	Notes and Comments
Treatment Piloting	2/2020	Y		
Engineering Report	11/2020	Y		
Design	11/2020	Y		
Construction Start	12/2020	Y		
50% Construction Completion	9/2021	Y		
100% Construction Completion	5/2022	N	Y	Construction delayed due to material and supply chain issues, specifically electronic component delays.
Startup and Testing	6/2022	N	Y	

**Potential Issues/Concerns/Delays Explanation:**  
Currently, there are issues with electronic component supply chains which have delayed the project substantial completion by approximately 90 days. The District was notified of these supply chain issues in early January.