

Franklin Square Water District  
PWS ID No. NY2902822  
Progress, Potential Issues and Water Quality Update



Quarterly Report Date: 6/30/2022

Prepared By: H2M architects+engineers

Milestone Description	Date	Completed (Y/N)	Delayed (Y/N)	Notes and Comments
Treatment Piloting	2/2020	Y		
Engineering Report	11/2020	Y		
Design	11/2020	Y		
Construction Start	12/2020	Y		
50% Construction Completion	9/2021	Y		
100% Construction Completion	12/2022	N	Y	Construction issues delayed completion through December 2022.
Startup and Testing	12/2022	N	Y	
<b>Potential Issues/Concerns/Delays Explanation:</b>				
In addition to supply chain issues; construction issues regarding the clearwell has further delayed the project through December 2022.				